

Appendix- A
मासिक प्रगति रिपोर्ट : ओ.आर.डी.ए.क्यू.ए., देहरादून
माह जनवरी 2026 के लिए
MONTHLY PROGRESS REPORT: ORDAQA, DEHRADUN
FOR THE MONTH OF JANUARY 2026

PART- I: DEVELOPMENT ACTIVITIES:

(A) STATUS OF MAJOR DEVELOPMENT PROJECTS:

Sl.No.	ITEM	PART NO	PROJECT	BRIEF ACCOUNT ON STATUS OF DEVELOPMENT
1	Display Unit	DU-889	Tejas Mk1	Hardware integration completed. Awaiting software load.
2	Power Supply	PS-44	Tejas Mk1	Prototype testing ongoing. Voltage drops noted.
3	Chassis	CH-01	AMCA	Material procurement phase. Vendor finalized.

**(B) MISCELLANEOUS DEVELOPMENT / UPGRADATION PROJECTS AT THE LRU LEVEL:
INDIGENOUS DEVELOPMENT PROJECTS: -**

- Localized sourcing for multi-layer PCBs.
- Alternate vendor identification for MIL-SPEC connectors.

WORK PROGRESS DURING THE MONTH: -

- 50 units of DU-889 assembled and prepped for burn-in.
- Environmental testing initiated for power supplies.

PART- II:

IMPORTANT QUALITY AUDITS:

Sl. No.	Name & Designation	Shri/Smt.	Audit Details	Audit Non-Conformances/ observations	Remarks
1	R.K. Sharma, Sc-D	Shri Sharma	External AS9100	Major: Calibration overdue on test rig	Warning issued
2	P. Patel, QA Eng	Smt. Patel	Internal QMS	Minor document format error on floor	Rectified immediately

PARTICIPATION IN IMPORTANT MEETINGS AND STUDIES:

- DRDO Quarterly Review.
- HAL Vendor synchronization meeting.

ACCIDENT/ INCIDENT INVESTIGATION: –NIL–

DEFECT INVESTIGATION:

s/n	Project	Item	Reported Snag	Decision
-----	---------	------	---------------	----------

1	Tejas Mk1	Display Unit	Screen flickering at high temps	Replaced inverter board component
2	Tejas Mk1	Power Supply	Overheating in continuous operation	Added thermal pads and heat sink

IMPORTANT CONTRIBUTIONS DURING QA COVERAGE INCLUDING ENGINEERING OBSERVATIONS LEADING TO IMPROVEMENT IN THE QUALITY OF THE PRODUCT/ SYSTEM:

Identified single point of failure in the power module layout; redesigned trace widths preventing field burnouts.

¼ Poojith ½
कृते क्षेत्रीय निदेशक , ए क्यू ए